# BRUHATH BANGALORE MAHANAGARA PALIKE

# EXCEL MB BOOK

## 2nd and Final Bill

**********

| | |
|---|---|
| Name of Work | **Providing Sinking of Borewells & Pipe line other Works in Ward No 15, Daasarahalli sub Division.** |
| Estimated Cost | **40.00 Lakhs** |
| Job Code Number | **015-19-000010** |
| Administration Sanction Number | EE/DD/AS/14/2019-20, Dated.29.04.2019 |
| Technical Sanction Number | EE/DD/TS/33/2019-20 Dated.25.05.2019 |
| Work Order Number | EE/DD/WO/557/2019-20 Dated 17.02.2020 |
| Name of Agency | Manjula K |

# BRUHATH BANGALORE MAHANAGARA PALIKE,

## E-MB

**Name of Work: Providing Sinking of Borewells & Pipe line other Works in Ward No 15, Daasarahalli sub Division.**

| Sl No | Description | Unit | Nos | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 1 | Geophysical survey geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the hand pumps, MWS or PWSS by vertical electrical sounding by adopting venner or schlumbergers's method including recconnaisance suevey of geological formation Geophysical investigation of existing ground Water in the vicinity. its quality , quality & acceptabality of the users indicating the location of the site recommendeddepth of casing pipe required to seal the tope unconsolidated formation including an extra depth 1.0 metre in consolidated formation for aquire proposed to be tapped propable yield and other information required including transportation of instrument and accessories to work site, engating technical personal and labour etc.,PRE-Bangalore Circle-2014-15 Page No-47 & 48 , Item No-9.4 | | | | | | | | |
| | a) New Masidi Road | No | 1 | | | | | | |
| | b) Kaliyamma temple 6th cross | No | 1 | | | | | | |
| | c) Pipe line road Ayyappa Chowtri front side | No | 1 | | | | | | |
| | d) Nrupatunga Road near Church | No | 1 | | | | | | |
| | | Total | 4 | | | | – | – | – |
| | Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified.,PRE- Bangalore Circle-2014-15, Page No-46, Item No-9.1.1 to 9.1.7 | | | | | | | | |
| | a) New Masidi Road | Rmt | | | | | | | |
| 2 | 0.00 to 50.00 mtrs | | 1 | 50.00 | | | – | – | – |
| 3 | 50mtr to 100.00 mtr | | 1 | 50.00 | | | – | – | – |
| 4 | 100.00 to 150.00 mtr | | 1 | 50.00 | | | – | – | – |
| 5 | 150.00 to 200.00 mtr | | 1 | 50.00 | | | – | – | – |
| 6 | 200.00 to 250.00 mtr | | 1 | 50.00 | | | – | – | – |
| 7 | 250.00 to 300.00 mtr | | 1 | 50.00 | | | – | – | – |
| 8 | 300.00 to 350.00 mtr | | 1 | 50.00 | | | – | – | – |
| 9 | 350.00 to 364.5 Mtr | | 1 | 14.50 | | | – | – | – |
| | | | | | | | | | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಐ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಪೂರ್ವಭಾಗ, ಜಿ ಹ ಪಂ
ಬೆಂಗಳೂರು 560073

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| | b) Kaliyamma temple 6th cross | | | | | | | | | |
| | 0.00 to 50.00 mtrs | | 1 | 50.00 | | | | | | |
| | 50mtr to 100.00 mtr | | 1 | 50.00 | | | | | | |
| | 100.00 to 150.00 mtr | | 1 | 50.00 | | | | | | |
| | 150.00 to 200.00 mtr | | 1 | 50.00 | | | | | | |
| | 200.00 to 250.00 mtr | | 1 | 50.00 | | | | | | |
| | 250.00 to 300.00 mtr | | 1 | 50.00 | | | | | | |
| | 300.00 to 350.00 mtr | | 1 | 50.00 | | | | | | |
| | 350.00 to 364 Mtr | | 1 | 14.00 | | | | | | |
| | | | | | | | | | | |
| | c) Pipe line road Ayyappa Chowtri front side | | | | | | | | | |
| | 0.00 to 50.00 mtrs | | 1 | 50.00 | | | | | | |
| | 50mtr to 100.00 mtr | | 1 | 50.00 | | | | | | |
| | 100.00 to 150.00 mtr | | 1 | 50.00 | | | | | | |
| | 150.00 to 200.00 mtr | | 1 | 50.00 | | | | | | |
| | 200.00 to 250.00 mtr | | 1 | 50.00 | | | | | | |
| | 250.00 to 300.00 mtr | | 1 | 50.00 | | | | | | |
| | 300.00 to 350.00 mtr | | 1 | 50.00 | | | | | | |
| | 350.00 to 364.5 Mtr | | 1 | 14.50 | | | | | | |
| | | | | | | | | | | |
| | a) New Masidi Road | | | | | | | | | |
| | 0.00 to 50.00 mtrs | | 1 | 50.00 | | | | | | |
| | 50mtr to 100.00 mtr | | 1 | 50.00 | | | | | | |
| | 100.00 to 150.00 mtr | | 1 | 50.00 | | | | | | |
| | 150.00 to 200.00 mtr | | 1 | 50.00 | | | | | | |
| | 200.00 to 250.00 mtr | | 1 | 50.00 | | | | | | |
| | 250.00 to 300.00 mtr | | 1 | 50.00 | | | | | | |
| | 300.00 to 350.00 mtr | | 1 | 50.00 | | | | | | |
| | 350.00 to 363 Mtr | | 1 | 13.00 | | | | | | |
| 10 | Supply of ISI Mark 175mm Nominal bore ,plain end steel Casing pipe· grade of steel Fee 410 of wall thickness 5.4 mm thick confirming to IS 1387/1933 and manufactured by basic open hearth electric or basic oxygen process in random lenth of 5 to 7mtrs. Both ends threaded Confirming to IS 554/1985, One end fixed with a Socket Confirming to IS 4270:2001 and the other end with Screwed pipes . All pipes shall be reasonably free from defectes. The tube shall be reasonably straight should be with ISI marking, weighing 25.10kg/mtr. (Inclusive of all taxes) (PRED 2012-13 Page No iii item No:84) | | | | | | | | | |
| | | Mtr | | | | | | | | |
| | a) New Masidi Road | | 1 | 11 | 6 | | | | | |
| | | | 1 | 1 | 2.5 | | | | | |
| | b) Kaliyamma temple 6th cross | | 1 | 11 | 6 | | | | | |
| | | | 1 | 1 | 3 | | | | | |
| | c) Pipe line road Ayyappa Chowtri front side | | 1 | 11 | 6 | | | | | |
| | | | 1 | 1 | 2.5 | | | | | |
| | d) Nrupatunga Road near Church | | 1 | 11 | 6 | | | | | |
| | | | 1 | 1 | 3 | | | | | |
| | | | | | | | | | | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 11 | Providing and Fixing 250mm dia PVC pipe and as per Specification and Direction (BWSSB SR 13-14, P.No.53, IT.No01 of Sl No.11 | | | | | | | | |
| | a) New Masidi Road | Mtr | 1 | 18 | | | – | | |
| | b) Kaliyamma temple 6th cross | | 1 | 18 | | | – | | |
| | c) Pipe line road Ayyappa Chowtri front side | | 1 | 18 | | | – | | |
| | d) Nrupatunga Road near Church | | 1 | 18 | | | – | | |
| | | | | | | | – | – | – |
| 12 | Providing 175 mm dia MS Collar (RDED SR page ii, item86) | | | | | | | | |
| | | Each | | | | | | | |
| | a) New Masidi Road | | 1 | 12 | | | – | | |
| | b) Kaliyamma temple 6th cross | | 1 | 12 | | | – | | |
| | c) Pipe line road Ayyappa Chowtri front side | | 1 | 12 | | | – | | |
| | d) Nrupatunga Road near Church | | 1 | 12 | | | – | | |
| | | | | Total | | | – | – | – |
| 13 | Providing 175 mm dia MS Cap(as per RDED SR page ii, item-85) | | | | | | | | |
| | | Each | | | | | | | |
| | a) New Masidi Road | | 1 | 1 | | | – | | |
| | b) Kaliyamma temple | | 1 | 1 | | | – | | |
| | c) Pipe line road | | 1 | 1 | | | – | | |
| | d) Nrupatunga Road | | 1 | 1 | | | – | | |
| | | | | Total | | | – | – | – |
| 14 | Supply and delivery at site brand new submersible pumpset suitable for borewell of 165mm dia and having the declared duty conditions as detailed below and satisfying performance Characteristics for pump and motor as declared by the bureau of indian stand. the pumpset should conform to IS : 8034-1989 (With all its latest amendments) and Should bear ISI Certification mark IS : 8034-1989 Sub mercible pumpset 20HP 40 stage Texmo/Taro or equalents Brands (KPWD SR 2018-19 Page No: XLII Item No 56) | | | | | | | | |
| | | Each | | | | | | | |
| | a) New Masidi Road | | 1 | 1 | | | – | | |
| | b) Kaliyamma temple 6th cross | | 1 | 1 | | | – | | |
| | c) Pipe line road Ayyappa Chowtri front side | | 1 | 1 | | | – | | |
| | d) Nrupatunga Road near Church | | 1 | 1 | | | – | | |
| | | | | Total | | | – | – | – |

CAPE

W-15

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿಕಪಂಪಿ
ಬೆಂಗಳೂರು-560073.

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 15 | KSRB13-1.1 : Providing and fixing to wall, ceiling and floor galvanised /mild steel tube nominal bore with fittings (medium grade weight 1.27 kg/mtr) B class including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification **50 mm Dia** No.KBS 13.2.14 / 13.8 P-92, Sl.No. 13.6 PWD SR 2018-19 | | | | | | | | |
| | a) New Masidi Road | Rmtr | 1 | 48x6 | | | – | | |
| | | | 1 | 1x2 | | | – | | |
| | b) Kaliyamma temple 6th cross | | 1 | 48x6 | | | – | | |
| | | | 1 | 1x2 | | | – | | |
| | c) Pipe line road Ayyappa Chowtri front side | | 1 | 48x6 | | | – | | |
| | | | 1 | 1x2 | | | – | | |
| | d) Nrupatunga Road near Church | | 1 | 48x6 | | | – | | |
| | | | 1 | 1x2 | | | – | | |
| | | | | Total | | | – | – | – |
| 16 | Supplying and Drawing 3 core Flat PVC Shalted **Submersible Pump Cable** Manufactured with Electrolytic Grade Copper with Flexible copper conductor to table 3 class 5 of IS 8130-1984 and Virgen PVC insulation and Sheeated Suitable for working Voltage Upto 1100 Volts BWSSB SR 2014-15, P- 535, I. 30Page no:12 sl no: 2.10.4 | | | | | | | | |
| | | Rmtr | | | | | | | |
| | a) New Masidi Road | | 1 | 580.00 | | | – | | |
| | b) Kaliyamma temple | | 1 | 580.00 | | | – | | |
| | c) Pipe line road | | 1 | 580.00 | | | – | | |
| | d) Nrupatunga Road | | 1 | 580.00 | | | – | | |
| | | | | Total | | | – | – | – |
| 17 | Supplying and delivery at site brand new star / Essen / Lotus / Sun shines / Adharsh / GK Controls best indigenous make combined energy meter cum control panel board unit of size 1200x600x350mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for opration on 3ph, 50 hz, 380/440 volts, AC supply with spring loaded latch, locking device with a key ribs should be provided inside the door canopy apron and louvers ventilators shall be provided the combined energy meter cum control panel board unit suitable for operation on 3ph, 50 hz, 380/440 volts AC supply shall be consists etc., complete the panel board shall be consist etc., complete the panel board shall be fabricated on single unit in the above componenets panel board for suitable pumpset with star delta staretr out door type 10hp to 15 hp PRED ISSUE RATE | | | | | | | | |
| | | No | | | | | | | |
| | a) New Masidi Road | | 1 | 4 | | | – | | |
| | b) Kaliyamma temple 6th cross | | 1 | 4 | | | | | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬೆಂಗಳೂರು
ಬೆಂಗಳೂರು 560073

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | c) Pipe line road Ayyappa Chowtri front side | | 1 | 4 | | | - | | |
| | d) Nrupatunga Road near Church | | 1 | 4 | | | - | | |
| | | | | Total | | | - | - | - |
| 18 | Fabricating Supplying and mounting MS Box of 16 SWG suitable for floor/ wall mounting fully weather proof with provision for better hear description, 9Providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamp with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 Sq cm (P.No.530, I.No.39, BWSSB SR 2013 14) | | | | | | | | |
| | | No | | | | | | | |
| | a) New Masidi Road | | 4 | 1100 | 20 | | - | | |
| | b) Kaliyamma temple 6th cross | | | | | | | | |
| | c) Pipe line road | | | | | | | | |
| | d) Nrupatunga Road near Church | | | | | | | | |
| | | | | Total | | | - | - | - |
| 19 | Providing & Fixing of Clamps set and Borewell cap to the pump (MR) | | | | | | | | |
| | | No | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 1 | | | - | - | - |
| 20 | Supplying and fixing 50mm **Non Return Vavle** of vertical type of approved make including cost of all materials labour HOM of equipment with all leads Complete as per Specifcation PWD SR 2018-19, P.No-XLVII, Sl No.16 | | | | | | | | |
| | | No | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 1 | | | - | - | - |
| 21 | Supplying and delivery of brand new best make Gate Valve of Size 50MM as per IS 778/84 with latest amendments with ISI mark 50mm **Gate Vavle for distributer pipeline 50mm Dia (PWD SR 2018-19,** P.No-XLVII, Sl No.15 | | | | | | | | |
| | | No | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 4 | | | - | - | - |
| 22 | Providing & Fixing of 50mm GI Short bend to motor (PWD SR 2018-19, P.No.XXXIX, GI Pipe Fittings, ISI Standard Table | | | | | | | | |
| | | No | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 1 | | | - | - | - |
| | | | | | | | | | |
| | | | | | | | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 23 | Supplying and fixing 50mm GI Union PWD SR 2015-16, P.No.XXXVII, | | | | | | | | |
| | | Nos | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 2 | | | - | - | - |
| 24 | Supplying and fixing 50mm GI Elbow PWD SR 2015-16, P-XXXVII | | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | Nos | 4 | 1 | | | - | - | - |
| 25 | Labour charges for laying 1.1 KV class UG cable when supplied by agencies in existing trenches GI pipe / stoneware pipe/ on pole as required, P-427, I-11 (a), BWSSB SR 2012-13. | | | | | | | | |
| | | per Length | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 50 | | | - | - | - |
| 26 | Erection of combined **panel board** and meter unit with necessary materials and labour including providing cement concrete foundation bed cont door type etc., complete PRED ISSUE RATE | | | | | | | | |
| | | **Nos** | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 1 | | | - | - | - |
| 27 | Supplying and fixing miniature Circuit breakers on existing MCB distribution boards using necessary fixing materials and wiring complete as required P-526, I-13 (P, a), BWSSB SR 2013-14. | | | | | | | | |
| | | **Nos** | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 1 | | | - | - | - |
| 28 | Supplying and laying of L.T.U.G Cable having aluminium conductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 K V class 4 crore 16 sqmm cable 9Confirming to IS 1554) P.No.553, IT.No 10(d) BWSSB SR 2013-14 | | | | | | | | |
| | | Mtr | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 45 | | | - | - | - |
| 29 | Digging of trench of 0.6m deep x 0.5m wide refilling the trench to the required level and consolidating etc., complete P-554, I-12 (b), BWSSB SR2013-14. | | | | | | | | |

EW-15

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪಿ. ಮಾಲೂರು ಉಪ ವಿಭಾಗ
ಮಾಲೂರು, ಪಿನ್ ಕೋಡ್
ಮಾಲೂರು 560074.

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| | | Mtr | | | | | | | | |
| Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | | | |
| | | | 4 | 45 | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| 30 | Supplying and fixing class A GI pipe on pole/Wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm 9P.No.555, IT No.15 (b) BWSSB SR 2013-14. | | | | | | | | | |
| | | Mtr | | | | | | | | |
| Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | | | |
| | | | 4 | 3 | | | | | | |
| | | | | | | | | | | |
| 31 | Supplying, fixing, wiring earth electrode for grounding conduits, LC cutouts and other equipments on the meter board using 40mm dia 2.90mm thick GI pipe 2.50m long buried in a pit. The pit should be filled with equal proportion of solt and charcoal 150mm alround the pipe to complete depth. the connection from the pipe to the conduct etc., is to be established through GI wire of size as per ISI specifications 7.3.3 IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 throught holes of 122mm dia P-552, I-7, BWSSB SR 2013-14. | | | | | | | | | |
| | | Nos | | | | | | | | |
| Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | | | |
| | | | 4 | 1 | | | | | | |
| | | | | | | | | | | |
| 32 | Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmm UG cable filled with neccesary bitumen / insulating compound complete with termiinalas, clamps, bolts, nuts, washers etc., P-555, I No-16(b), BWSSB SR 2013-14 | | | | | | | | | |
| | | Nos | | | | | | | | |
| Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | | | |
| | | | 4 | 1 | | | | | | |
| | | | | | | | | | | |
| 33 | Supoplying Shunt capacitor's comfirming to IS 2834, 3phase 400/440 volts grade for power factor improvement of roating machinery capacitor in KVAR rating No;s (MR) | | | | | | | | | |
| | | Nos | | | | | | | | |
| Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | | | |
| | | | 4 | 1 | | | | | | |
| | | | | | | | | | | |
| 34 | Providing & Fixing Gun Metal Gate wheel valve confirming to IS Specifivation of approved make as per direction including all lead and lift etc., complete 50mm dia 9P.No.94, It.No.13.796, PWD SR 18-19 | | | | | | | | | |
| | | Nos | | | | | | | | |
| Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | | | |
| | | | 4 | 3 | | | | | | |
| | | | | | | | | | | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು-560073

W-15

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 35 | Supplying and fixing of polished wood board made up not less than 15mm thick plank in both side with plank made out on not more than 2 piecess and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20x20x2.5 inches (P.No.521, I.No.2(f), BWSSB SR 2013-14 | | | | | | | | |
| | | Nos | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | | | 4 | 1 | | | | | |
| | | | | | | | _ | _ | _ |
| 36 | Earthwork excavation for foundation of buildings water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. Noll KBS 2.1.C/2.9.4/2.18/2.19 (Pg. No-06, I.No-2.4)PWD - SR 2018-19) | | | | | | | | |
| | | Cum | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | Borewell Surrounding Connections | | 4 | 30x4 | 0.60 | 0.75 | _ | | |
| | | | Qty Limited to | | | | | | |
| | | | | | | | _ | _ | _ |
| 37 | Providing and installing at site of work P.V.C pipees including cost of pipes and specials and labour including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not leass than 15 cms with gravel or selected earth available from the excavation etc., complete PVC pipes of 6kg/Sqm 75mm Dia.(Page NO-115, iTEM no-3.4.2 (b), of PRE SR 2012-13) | | | | | | | | |
| | | Rmt | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | Borewell Surrounding Connections | | 4 | 30x4 | | | _ | | |
| | | | Qty Limited to | | | | | | |
| | | | | | | | _ | _ | _ |
| 38 | KSRB-2-4: Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5m including cost of all labour complete as specifications.. allow 60% of rate considered under item KSRB 2.3 Page No. 7/ Item No. 2.11/PWD - SR 2018-19) | | | | | | | | |
| | | Cum | | | | | | | |
| | Qty Vide Item No 01 For the Work of a,b,c,d, | | | | | | | | |
| | Borewell Surrounding Connections | | 4 | 30x4 | 0.60 | 0.75 | _ | | |
| | | | Qty Limited to | | | | | | |
| | | | | | | | _ | _ | _ |
| 39 | Providing and Supplying Water Through water tanks of capacity 6000 its on higher Basis everyday from 6.00 A M to 6.00 PM as per the direction of the Engineer of the work higher charges will be inclusive desile, oil spare parts and other consumbles inclusive of driver and etc., | | | | | | | | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಶಾಖೆ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು-560073

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | | Days | | | | | | | |
| | | | 30 | 5 | | | - | | |
| | | | | | | | - | - | - |
| | | | | | | | | | |
| 40 | KPTCL Deposit Charge | | | | | | | | |
| | | Each | 4 | | | | 4.00 | 14000.00 | 56000.00 |
| 41 | Borewell registration charge per Rs 1000 each for BWSSB | | | | | | | | |
| | | Each | 4 | | | | 4.00 | 1000.00 | 4000.00 |
| | | | | | | | | Sub Total | 60000.00 |
| 42 | GST Charge 12% | | | | | | | | 7200.00 |
| | | | | | | | | TOTAL | 67200.00 |

**CERTIFICATE:-**

1 This is certify that the Contractor has completed the work satisfactory.
2 The Contractor has cleared the debris from the work spot.
3 The contractor has used his own vehicles for the conveying the debris.
4 There are no departmental issues for the above work.

Assistant Engineer
Ward-15

Asst. Executive Engineer
Dasarahalli Sub-division
BBMP, Bangalore

Executive Engineer
Dasarahalli division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73